

MEETING DATE 04/08/20**Progress report and upcoming activities****Cable Route**

- Temporary bridge for Thornton Burn installed and operational.
- Pre-construction drainage installation ongoing.
- Majority of fencing now in place.
- Most access points completed, only access point 12 remaining.
- Topsoil strip commenced.
- Next fortnight focus will be on topsoil strip and haul road installation.

Substation

- Construction of passing places on public road at weekends. 10 more weekend closures.
- Continued stone convoys.
- Small compound now set up south-west of Innerwick to support passing places works. Road signs in place.

Traffic Management

- Signage at cable route compound for works to increase sight line and visibility.
- Drain cleaner around Innerwick and Thurston 04/08 evening and 05/08. Stop+Go system in place.

Community Questions

- No further queries have been received from the community.
- Transit van and pick-up had been using Kirk Brae for reversing and turning. Did not know whether these vehicles were associated with NnG works. This will be raised at both cable route compound and substation works morning meetings.

CONTACT DETAILS

For more information about NnG
info@nngoffshorewind.com
0131 376 0900