

MEETING DATE 18/08/20**Progress report and upcoming activities****Cable Route**

- Pre-construction drainage installation ongoing.
- Majority of fencing now in place up to Crystal Rig.
- Most access points completed, only access point 12 remaining.
- Topsoil strip commenced.
- HDD works starting near A1.
- Duct installation commencing.

Substation

- Construction of passing places on public road at weekends. 8 more weekend closures.
- Focusing on completing section between Thurston and The Brunt first.
- Continued stone convoys.
- Small compound now set up south-west of Innerwick to support passing places works. Road signs in place.

Traffic Management

- Drainage works on Barns Ness Terrace until Thursday 20/08. Have been coordinated to avoid school times (only between 09.30 and 14.30) and will be complete before Council re-surfacing works. Council re-surfacing works will not affect NnG works.

Community Questions

- No further queries have been received from the community.
- Issue raised re. exiting road out of Innerwick (at distribution station) due to four lorries being parked, one partially across junction. Legal parking for HGVs to be the focus of team briefing.

CONTACT DETAILS

For more information about NnG
info@nngoffshorewind.com
0131 376 0900